ИЗВОЂАЧ РАДОВА: DOO PUT-INVEST NOVI SAD

ОБЈЕКАТ: OVERPASS AT KM 152+282

МЕСТО: MALI BEOGRAD

ИНВЕСТИТОР: SHANDONG LUQIAO GROUP CO.LTD OGRANAK BEOGRAD- MALI BEOGRAD

ГРАЂЕВИНСКИ ДНЕВНИК

ДАН THURSDAY ДАТУМ 11/04/2024

1.

РАДНО ВРЕМЕ

I смена од 7AM до 4PM укупно 10 часова

II смена од ..... до ..... укупно ..... часова

III смена од ..... до ..... укупно ..... часова

Смена	Број радника					Механизација
	Грађ. радн.	Занат.	Техн. особ.	Остали	Укупно	
I	7		1	8	16	ASPHALT PAVER x1
II						PRUM ROLLER x3
III						VAN x1 TRUCK x3

Температура

У ..... час ..... C⁰

У ..... час ..... C⁰

У ..... час ..... C⁰

Време

(сунчано, облачно, киша)

(брзина ветра)

(ниво подземних вода)

ОПИС РАДА

ON APRIL 11th 2024 THE CONTRACTOR SHANDONG LUQIAO GROUP CO.LTD OGRANAK BEOGRAD-MALI BEOGRAD ENGAGES THE SUBCONTRACTOR DOO PUT-INVEST NOVI SAD BASED ON SUBCONTRACT NO. 2024-ERGS-XSTL-LW-024 (SUBCONTRACTOR NO. 223/1 DATED APRIL 10th, 2024) FOR ASPHALT WORKS ON THE OVERPASS AT KM 152+282 AND HANDOVER PROTOCOL OF THE ROUTE DATED APRIL 9th, 2024, THE SUBCONTRACTOR HAS BEEN ELECTRONICALLY PROVIDED WITH THE FOLLOWING DOCUMENTATION: PZI NO. 2021-001-TC-2/1.1.36 FROM NOVEMBER 2021. UPON INSPECTION OF THE SITE AND DETAILED EXAMINATION OF THE PREVIOUSLY EXECUTED WORK, IT IS NOTED THAT THE EXISTING CONCRETE STRUCTURE WITH A WATERPROOFING LAYER WAS NOT CONSTRUCTED ACCORDING TO THE PROJECT DOCUMEN. (PROJECT PART NO. 2021-001-TC-2/1.1.36). THEREFORE, IT WAS NECESSARY TO PERFORM A LEVELING LAYER OF ASPHALT CONCRETE AB11s (PMB 45/80-65). THE QUANTITIES OF ASPHALT MIXTURE USED ARE SHOWN IN THE DISPATCH NOTES IT SHOULD BE NOTED THAT DUE TO THE AFOREMENTIONED ISSUE,

ПРИМЕДБЕ

ВОДЕ ДНЕВНИК:

ИЗВОЂАЧ-РУКОВОДИЛАЦ РАДОВА:

НАДЗОРНИ ОРГАН:

Бојан Сауџић

ИЗВОЂАЧ РАДОВА DOO PUT INVEST NOVI SAD

ОБЈЕКАТ OVERPASS AT KM 152+282

МЕСТО MALI BEOGRAD

ИНВЕСТИТОР SHANDONG LUQIAO GROUP CO. LTD OGRANAK BEOGRAD- NOVI BEOGRAD

ГРАЂЕВИНСКИ ДНЕВНИК

ДАН THURSDAY ДАТУМ 11/04/2024

2.

РАДНО ВРЕМЕ

I смена од 7AM до 4PM укупно 10 часова

II смена од ..... до ..... укупно ..... часова

III смена од ..... до ..... укупно ..... часова

Смена	Број радника					Механизација
	Грађ. радн.	Занат.	Техн. особ.	Остали	Укупно	
I	7		1	8	16	ASPHALT PAVER x1
II						DRUM ROLLER x3
III						VAN x1 TRUCK x3

Температура

У ..... час ..... C⁰ (сунчано, облачно, киша)

У ..... час ..... C⁰ (брзина ветра)

У ..... час ..... C⁰ (ниво подземних вода)

Време

ОПИС РАДА

THE THICKNESS OF THE ASPHALT LAYER ALONG THE ENTIRE SECTION WILL BE GRATER THAN PLANNED, WHICH IS NOT IN ACCORDANCE WITH THE TECHNICAL REGULATIONS FOR THE ASPHALT WORKS, AS THE CONTRACTOR WAS AWARE BEFORE COMMENCING THE WORK IN ACCORDANCE WITH THE CONDITIONS STATED IN THE HANDOVER PROTOCOL DATED APRIL 9th 2024, MACHINE INSTALLATION OF THE LEVELING LAYER OF ASPHALT MIXTURE AB 11 S (PMB 45/80-65) WAS CARRIED OUT ON THE SECTION AT KM 152+282 IN A TOTAL LENGTH OF 150,35 m. THE TOTAL QUANTITY OF INSTALLED ASPHALT AB 11 S PMB IS 99,06 t. ADDITIONALY, CLEANING AND SPRAYING WITH THE BITUMEN EMULSION WERE PERFORMED. AFTER ASPHALT INSTALLATION, ROLLING AND MONITORING OF COMPACTION CONTINUED. NO DAMAGE TO THE WATERPROOFING WAS OBSERVED PURING ASPHALT INSTALLATION. THE SUPERVISING AUTHORITY HAD NO OBJECTIONS TO THE PROGRESS OF THE WORK. A SAMPLE OF THE ASPHALT MIXTURE WAS TAKEN BY THE LABORATORY GI CPL DOO FROM VETERNIK

ПРИМЕДБЕ

ВОДЕ ДНЕВНИК:

ИЗВОЂАЧ РУКОВОДИЛАЦ РАДОВА:

НАДЗОРНИ ОРГАН:

ИЗВОЂАЧ РАДОВА DOO PUT-INVEST NOVI SAD

ОБЈЕКАТ OVERPASS AT KM 152+282

МЕСТО MALI BEOGRAD

ИНВЕСТИТОР SHANDONG LUQIAO GROUP CO LTD OGRANAK BEOGRAD- NOVI BEOGRAD

ГРАЂЕВИНСКИ ДНЕВНИК

ДАН FRIDAY ДАТУМ 12/04/2024

3

РАДНО ВРЕМЕ

I смена од 7AM до 4PM укупно 10 часова

II смена од ..... до ..... укупно ..... часова

III смена од ..... до ..... укупно ..... часова

Смена	Број радника					Механизација
	Грађ. радн.	За-нат.	Техн. особ.	Ос-тали	Укупно	
I	7		1	8	16	ASPHALT PAVER x1
II						DRUM ROLLER x3
III						VAN x1 TRUCK x3

Температура

У ..... час ..... C°

У ..... час ..... C°

У ..... час ..... C°

Време

(сунчано, облачно, киша)

(брзина ветра)

(ниво подземних вода)

ОПИС РАДА

TODAY, WORKS WERE CARRIED OUT ON THE CONSTRUCTION OF EXPANSION JOINT CONNECTORS USING PENSO TOL-BAND SL50X100 MM MACHINE INSTALLATION OF THE SMA 0/11 PMB 45/80-65 LAYER WAS PERFORMED ON THE SECTION AT KM 152+282, IN A TOTAL LENGTH OF 150,35 M. THE QUANTITY OF INSTALED ASPHALT SMA 0/11 PMB 45/80-65 IS 66,20 t (SEE ATTACHED DISPATCH NOTE WITH THE ASPHALT CONSUMED). AFTER ASPHALT INSTALLATION, ROLLING AND MONITORING OF COMPACTION WERE CONTINUED. THE ASPHALT PAVING WORKS ON THE OVERPASS AT KM 152+282 ARE NOW COMPLETED. UPON INSPECTION COMPLETION OF THE WORKS, THE SUPERVISING ~~LABORATORY~~ AUTHORITY INSPECTED THEM AND FOUND NO OBJECTIONS. A SAMPLE OF THE ASPHALT MIXTURE WAS TAKEN BY THE LABORATORY GI CPL DOO FROM VETERNIK. THE FACILITY HAS BEEN HANDED OVER TO THE CONTRACTOR FOR USE.

ПРИМЕДБЕ

ВОДЕ ДНЕВНИК:

ИЗВОЂАЧ РУКОВОДИЛАЦ РАДОВА:

НАДЗОРНИ ОРГАН:

Бојан Бајкић 4111U00820 ОВЛАШЋЕНИ ИЗВОЂАЧ РАДОВА